



IMPROTANT CIRCULAR

No.2603/INDIRAMMA/Phase-II/2007

Dt. 8th July 2008

Sub: Project 'SAMPOORTI' – A concerted five-month drive for completion of 14.36 lakh houses in the BL and above stages in Phase-I and Phase-II – Reg.

With the systematization of the monitoring and payment systems by the introduction of the ONLINE and the CASH systems, and with restructuring of the Corporation creating execution levels at Mandal and Samiti levels, time has come for concentrating on completing the incomplete houses pending at various stages of execution. Although these houses are started and are being constructed by the beneficiaries themselves, unless help is extended by the Corporation, it is unlikely that they would be completed soon.

2. As on 7th July 2008, the following are the houses which are already grounded but pending at various levels of completion:

	BL	LL	RL	Total
Phase I	2,41,849	96,986	2,60,272	5,99,107
Phase II	4,13,780	66,414	3,57,552	8,37,746
Total	6,55,629	1,63,400	6,17,824	14,36,853

3. In this context, it has been decided to **launch a 5-month concerted drive**, named **Project 'SAMPOORTI'**, for **completing 14.36 lakh houses pending at various stages before 31st Dec 2008**. The drive shall bring together the collective efforts of all Corporation employees at various levels with the sole aim of completing the pending houses.

4. For implementing the Project 'Sampoorti', the following needs to be done by the following corporation employees as per the time schedules:

- Identify** (village-wise) all the houses which are at BL, LL, RL stages in both phases I & II; (Action: Work Inspectors – before 15th July)
- Understand** the reasons for the stalling of progress of these houses and the difficulties faced in execution by meeting the above beneficiaries at village level at their convenience. Based on this, they shall prepare a Village Construction Plan in the format

- already communicated in the village itself. (Action: Assistant Engineers – before 10th August)
- (c) **Organise** material supply for the construction like bricks, blocks and centering material using the 'SMART' scheme. Ensure that the cement supply for these houses is not delayed, by giving them priority over others. They shall activate all the Village Nirmiti Kendras for procuring the material required at reasonable rates (Action: Dy EEs)
- (d) **Arrange** for the bridge loans for these beneficiaries from the SHGs with the help of DRDAs on priority. In case of urban areas arrange for Rs.30,000/- loan through the bank by filing loan application formats using the Service Providers. If banks are unwilling to give loans, escalate the matter to the level of District Collector. (Action: Executive Engineers)
- (e) **Ensure** payment without delay for these beneficiaries. The assurance of payment within a week shall be implemented religiously (Action: MHOs and AEs)

5. The Project 'SAMPOORTI' shall be guided, led and monitored by the District Managers (Housing). They shall interact with the employees responsible for the above project work for encouraging and enthusing them. The Executive Engineers and the Deputy Executive Engineers will be assessed based on the performance in this programme.

6. There shall be a Task Force Officer (list enclosed) from the Head Office for monitoring the implementation of the programme. They will visit districts; inform, discuss & motivate the staff; resolve issues; identify gaps in implementation and suggest methods for improving the programme. They would also overlook the performance of the 500 houses taken up for departmental execution.

Encl:As above

Sd/-
MANAGING DIRECTOR

All the District Managers(Housing) in the state

All the Executive Engineers in the state

All the Dy.Executive Engineers in the state

All the senior officers in Head Office

Copy to: PS to Principal Secretary(Housing), PS to Minister(Housing)

//Attested//

General Manager (Admn.)

Annexure

CONSTITUTION OF TASK FORCE FOR PROJECT SAMPOORTI AND THE
500 HOUSES

Name of the officer	Districts allotted
Sri S.Eshwaraiah,SE	Adilabad
	Nizamabad
	Medak
Sri Ch.Mallikarjun Rao,SE	East Godavari
	West Godavari
	Krishna
Sri R.Appa Rao,OSD	Srikakulam
	Vizianagaram
	Visakhapatnam
Sri P.Sri Ramulu,SE	Chittoor
	Kurnool
	Anantapur
Sri S.V.R. Prasad,EE	Kadapa
	Nellore
Smt.T.Dhanalakshmi,EE	Rangareddy
	Nalgonda
Sri S.Nagabhushanam,EE	Mahaboobnagar
	Karimnagar
Sri K.Suresh Babu,EE	Prakasam
	Guntur
Sri A.V.R.Ramdev Reddy,EE	Khammam
	Warangal

One Dy.EE/AE will be attached with each officer

Sd/-
MANAGING DIRECTOR

//Attested//

General Manager (Admn.)